

# Welding Hook-up Aker Solutions / Cenovus

Ironworker Onboarding & Training



#### June 2024 - Dec 2024

- Complete CWB Approved Weld Procedure
- Complete Shop Trials & Mock-ups

#### Jan 2025 - June 2025

Onboarding Testing & Training Ironworkers

#### **Aug 2025 – Oct 2025**


Mobilization Offshore for Welding Execution

## **Project Timeline**




# Scope of Work

#### **WWRP Primary Interface Weld Development**



## **Project Overview / Scope**





Ingleside, TX



Argentia, NL

# Main Structural Leg Detail (x4)






Main Structural Leg

Weld Joint Detail

# CGS Casting Ring (x4)




Casting Ring - CGS




Grout - Under Casting Ring - CGS

# CGS Casting Rings Arrangement




Four legs = 4 sets of Casting Rings

# Main Structural Leg Joint Welding



10.9 m Perimeter




4 Legs

11.1 km of Welding


# Preheat Mock-Up Training

Review Safe Operations and Set-up of Equipment









# 2025 Onboarding Training Activities

#### **Training Slots - Start Dates**

24<sup>th</sup> Feb.

10<sup>th</sup> Mar.

24<sup>th</sup> Mar.

7<sup>th</sup> Apr.

21 Apr.

5-May

#### **Onboarding Prerequisites:**

- ✓ Valid S-Class & T-Class Tickets
- ✓ Pass CAPP Medical
- ✓ Pass D&A Testing

**Training Groups** - (x6) Training Slots (x14) Welders per Slot

Week#	Shift Schedule	Group 1 - (14 People)		
Week 1	4-10's	CWB Qualification (Annex U)		
Week 2	4-10's	Job Test (100mm in-position)		
Week 3	5-8's	Basic Survival Training (BST)		
Week 4	5-8's	Offsite training		
Week 5	6-10's	6 Day Week- Preheat, Grind/ Polish, Gouge / Buttering / Fillet Cap Sequencing		
Week 6	2-8's	Offsite training		

Week#	Week Starting	Group 1 - (14 People)	Group 2 - (14 People)	Group 3 - (14 People)	Group 4 - (14 People)	Group 5 - 14 People	Group 6 - (14 People)	
Week 1	24-Feb	CWB Qualification (Annex U)						
Week 2	3-Mar	Job Test (100mm in-position)						
Week 3	10-Mar	Basic Survival Training (BST)	CWB Qualification (Annex U)					
Week 4	17-Mar	Offsite training	Job Test (100mm in-position)					
		6 Day Week- Preheat, Grind/						
Week 5	24-Mar	Polish, Gouge / Buttering / Fillet	Basic Survival Training (BST)	CWB Qualification (Annex U)				
		Cap Sequencing						
Week 6	31-Mar	Offsite training	Offsite training	Job Test (100mm in-position)				
			6 Day Week- Preheat, Grind/					
			Polish, Gouge / Buttering / Fillet	Basic Survival Training (BST)	CWB Qualification (Annex U)			
Week 7	7-Apr		Cap Sequencing					
Week 8	14-Apr		Offsite training	Offsite training	Job Test (100mm in-position)			
				6 Day Week- Preheat, Grind/				
				Polish, Gouge / Buttering / Fillet	Basic Survival Training (BST)			
Week 9	21-Apr			Cap Sequencing		CWB qualification		
Week 10	28-Apr			Offsite training	Offsite training	100mm in position		
					6 Day Week- Preheat, Grind/			
					Polish, Gouge / Buttering / Fillet		CWB Qualification (Annex U)	
Week 11	5-May				Cap Sequencing	BST (includes medical)		
Week 12	12-May				Offsite training	Offsite training	Job Test (100mm in-position)	
Week 13	19-May					6 Day Week- Preheat, Grind/ Polish		
Week 14	26-May					Offsite training	Offsite training	
							6 Day Week- Preheat, Grind/	
							Polish, Gouge / Buttering / Fillet	
Week 15	2-Jun						Cap Sequencing	
Week 16	9-Jun						Offsite training	
Week 17	16-Jun							
Week 18	23-Jun							
Week 19	30-Jun							
Week 20	7-Jul							
Week 21	14-Jul							
Week 22	21-Jul							
Week 23	28-Jul							
Week 24	4-Aug	Target Window For "Offshore Execution"						
Week 25	11-Aug							
Week 26	18-Aug							
Week 27	25-Aug							
Week 28	1-Sep							
Week 29	8-Sep	<u>d</u>						
Week 30	15-Sep							
Week 31	22-Sep							
Week 32	29-Sep							
Week 33	6-Oct							
Week 34	13-Oct							



#### **Key Features**

Harsh environment unit for worldwide operations

440 bed accommodation capacity, all single bed cabins

FS 70/FE 80 office work stations

Open Deck storage area: 1 100 – 1 300 m<sup>2</sup>

Payload: abt 2000 metric tonnes


Offshore crane support each crane rigged for 50 MT


Workshop and warehouse facilities for construction support

Telescopic gangway 38m. +/- 7.5m telescopic action

# ASV – Floatel Endurance

# Floatel Endurance - Gangway Access





# Floatel Endurance



Deck Area





Cabin Layout - Single Cabins





Mess Area




Recreation Area & Lounge



Mess Serving Area



Arrivals & Departure Lounge



Office Area

#### Internet Café



Internet Cafe



Cinema / Meeting Room



Gymnasium



### Thank You